

RISK ASSESSMENT

Assessment Title (Task, process, equipment or facility)		WORKING INSIDE PIVOT POINT, VCE150		Location	TMHUK Workshops and Customer Premises
Date	01/04/2026	Prepared By	R Lewis, M Ockwell	This is in addition to generic risk assessments available	
Review Date	31/03/2027				
Service Order Number/s				On Site Rules to be adhered to at all times	
Specific training is supplied via the TMHUK training Programmes Including: General H&S, Working at Height, Use and Maintenance of Lifting Equipment & Tools, Selection of Safe Working Area, Jacking & Blocking, Use of PPE					

Hazards. Identify all hazards from this activity. Select from the list below what could cause harm from this activity E.G working at height, trip hazard. Etc	Effect (Who/what may be harmed/damaged?)	Potential injury/effect sustained	Initial Risk			Current Control Measures For each hazard, the measures taken by TMHUK to minimise the risk identified	Risk The level of risk once current controls are in place			Additional Controls Measures For each hazard, list any site specific measures you will be taking to further minimise the risk identified	Action by whom?	Action by when?
			Likelihood	Severity	Risk Level		Likelihood	Severity	Risk Level			
Lighting inadequate	TMHUK Team Members / customer / 3rd party contractors / site visitors / property & equipment damage	Slips, trips, falls, injury to personnel, damage to property	3	3	M	1. Consideration given to environmental conditions prior to work starting. Refer to SWP-01 Work Area. 2. Additional controls will be required for work to be undertaken in adverse weather conditions. 3. If unsure the technician is to contact their line manager for further advice. 4. Provide additional lighting if appropriate.	1	3	L			
Lone Working	TMHUK Team Members	No aid in the event of an emergency for trapped, crushed or injured personnel, Various injuries to the human physique.	3	4	M	1. All technicians are to follow the procedure detailed in SM-20 "Welfare". 2. All other relevant SWP's & WPRA's should be observed and followed. 3. Lone workers will only carry out such tasks that can be safely undertaken by one person.	1	4	L	ISOLATE MACHINE AND INSERT LOCK PIN TO PREVENT UNINTENDED MOVEMENT OF STEERING	Technician	Prior to work
PPE - Non use of	TMHUK Team Members	Various injuries to the human physique / possibility of death	2	4	M	1. It is mandatory for all technicians to wear industrial shoes/boots / company overalls / Hi-Viz / Hard Hat / Harness & Lanyard/ safety goggles/ gloves / ear defenders. (SWP 32-PPE). 2. All technicians will adhere to the customers site procedure and instructions regarding PPE requirements.	1	4	L			

RISK ASSESSMENT

Assessment Title (Task, process, equipment or facility)		WORKING INSIDE PIVOT POINT, VCE150		Location	TMHUK Workshops and Customer Premises
Date	01/04/2026	Prepared By	R Lewis, M Ockwell	This is in addition to generic risk assessments available	
Review Date	31/03/2027				
Service Order Number/s				On Site Rules to be adhered to at all times	
<p align="center">Specific training is supplied via the TMHUK training Programmes</p> <p align="center">Including: General H&S, Working at Height, Use and Maintenance of Lifting Equipment & Tools, Selection of Safe Working Area, Jacking & Blocking, Use of PPE</p>					

Hazards. Identify all hazards from this activity. Select from the list below what could cause harm from this activity <i>E.G working at height, trip hazard. Etc</i>	Effect (Who/what may be harmed/damaged?)	Potential injury/effect sustained	Initial Risk			Current Control Measures For each hazard, the measures taken by TMHUK to minimise the risk identified	Risk The level of risk once current controls are in place			Additional Controls Measures For each hazard, list any site specific measures you will be taking to further minimise the risk identified	Action by whom?	Action by when?
			Likelihood	Severity	Risk Level		Likelihood	Severity	Risk Level			
Vehicle movement	TMHUK Team Members / customer / 3rd party contractors / site visitors / general members of the public / property & equipment damage	Various injuries to the human physique / possibility of death	3	5	H	1. On site rules will be adhered to at all times. 2. If a designated work area is not available then a temporary safe area should be constructed. Refer to SWP-01 Work Area. 3. If having to work in an aisle, where possible each end of the passageway should be closed off to pedestrians and vehicles. 4. All team members are to exercise extreme caution when passing through the warehouse & other transport routes - keep to the walkways where provided. 5. Avoid walking/driving around the rear of reversing vehicles. 6. Appropriate PPE is to be worn at all times i.e. Hi-Viz.	1	5	L			
Work Area	TMHUK Team Members/ customer / 3rd party contractors / site visitors	Various injuries to the human physique / respiratory problems/ crushing & trapping injuries	3	4	M	1. All recognised work processes carried out on customer premises will be assessed & treated in a similar fashion before proceeding with the job activity. Refer to Safe Working Practice (SWP 01-Work Area) 2. Working in busy, exposed areas e.g. warehouse aisles should be avoided & only attempted when no other option is available. Suitable provision to make the work area safe must be available. 3. Work areas must be protected from moving vehicles.	1	4	L			